BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE-5

NAME OF WORK:-Package-5, includes 4 works of Rs.170 Lakhs 1)Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8 Kodigehalli 2)Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli 3)Improvements to roads and drains at Balaji layout and Surroundings in ward no 08 Kodigehalli 4)Providing and Laying new Road at Sonnegowda Layout and Surroundings in ward no 08Kodigehalli

Agency:M/s KBR Infratech Limited, #01, 1st Floor, 8th Main, RMV Extn IInd Stage, Tatanagara, Bangalore -560094

Measurements Taken On :

MEASUREMENT SHEET - 2nd and FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No. 1		Removing and resetting of footpath slab and as per the direction of Engineer in charge of the work.							
		Qty Recorded in first Bill (Pg No.							
0	15		Sqm	1	15	0.75		11.25	
15	20.1		Sqm	1	5.1	0.75		3.83	
20.1	26.2		Sqm	1	6.1	0.75		4.58	
26.2	41.2		Sqm	1	15	0.75		11.25	
41.2	56.2		Sqm	1	15	0.75		11.25	
56.2	71.2		Sqm	1	15	0.75		11.25	
71.2	82.8		Sqm	1	11.6	0.75		8.70	
82.8	99.8		Sqm	1	17	0.75		12.75	
		Total Executed Qty						**74.85**	
		Modified Tender Qty						**74.85**	
		DPQ Paid in 1st Bill No.One Pg. No.						**74.85**	
		Present Bill Quantity						**Nil**	

KBR INFRATECH LIMITED Bangalore Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No. 2		Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per specifications and as per the direction of Engineer in charge of the work.							
		Qty Recorded in first Bill (Pg No.					**Cum**	**1990.6093**	
		Total Executed Qty						**1990.61**	
		Modified Tender Qty						**1990.61**	
		DPQ Paid in 1st Bill No.One Pg. No.						**1990.61**	
		Present Bill Quantity						**Nil**	

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No. 3		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. and as per specifications and as per the direction of Engineer in charge of the work.							
		Qty Recorded in first Bill (Pg No.					**Cum**	**57.47**	
		Total Executed Qty						**57.47**	
		Modified Tender Qty						**57.47**	
		DPQ Paid in 1st Bill No.One Pg. No.						**57.47**	
		Present Bill Quantity						**Nil**	

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.4		Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per specifications and as per the direction of Engineer in charge of the work.							
		Qty Recorded in first Bill (Pg No.					**Cum**	**146.09**	
		Total Executed Qty						**146.09**	
		Modified Tender Qty						**146.09**	
		DPQ Paid in 1st Bill No.One Pg. No.						**146.09**	
		Present Bill Quantity						**Nil**	

Contactor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
E2		Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)							
		Qty Recorded in first Bill (Pg No.							
		Devinagar							
		culvert	Sqm	9	1.2	0.60		6.48	
		6thA Devinagar							
		culvert	Sqm	10	1.6	0.60		9.60	
		7thA Devinagar							
		culvert	Sqm	9	1.6	0.60		8.64	
		Lottegollahalli Devinagar							
		8th Cross	Sqm	13	1.6	0.60		12.48	
		Balaji layout							
		Culvert							
			Sqm	9	1.8	0.60		9.72	
		Sonnegowda layout							
		Culvert							
			Sqm	18	1.8	0.60		19.44	
		Total Executed Qty					**Sqm**	**66.36**	
		Modified Tender Qty						**66.42**	
		DPQ Paid in 1st Bill No.One Pg. No.						-	
		Present Bill Quantity						**66.36**	

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka ... B.B.M.P., Bangalore.